

SOUTHWESTERN LABORATORIES

828 1/2 MONROE STREET
FORT WORTH, TEXAS

215 1/2 MAIN STREET
HOUSTON, TEXAS

1812 1/2 MAIN STREET
DALLAS, TEXAS

Dinal

REPORT OF TESTS OF CEMENT

File No.

Dallas

, Texas.

5/26/26

To *Mr. Don Hall,*
Houston, Texas.
Cement from *Trinity Portland Cement Co.,*
For *Negro Hospital,*
Sampled by *U A Lowrey, Insp.,*

LABORATORY NUMBERS	Standard Specifications A. S. T. M. C9-21	11436							
TENSILE STRENGTH		340							
1 to 3 Ottawa Sand		335							
Average 7 Days	200 lb.	350							
TENSILE STRENGTH		342							
1 to 3 Ottawa Sand		380							
Average 28 Days	300 lb.	390							
TIME OF SETTING		390	Hours	Minutes	Hours	Minutes	Hours	Minutes	Hours
Initial—Gilmore Needle	Not less than 60 minutes	3		00					
Final	Not more than 10 hours	4		40					
FINENESS									
Retained on No. 200 Sieve	22 per cent	13.6							
CONSTANCY OF VOLUME									
Moist Air 24 hrs. Steam 5 hrs.	Firm Hard	O.K.							
SHIPMENT DATE		2/26/26							
Car Initials		Wab							
Car Numbers		75717							
Our Seal Numbers		13743							
" " "		15744							
No. of Barrels in Car		187							

2 Copies issued to *Mr. Don Hall,*
Mr. M. J. Sullivan
Mr. H. B. Clay

Shipped this report *187* bbls
Previously reported *000*
Total to this shipment date *187*

This Cement **MEETS** the requirements of the specifications

SOUTHWESTERN LABORATORIES

Per *N. C. Hamner*