

# DON HALL, ENGINEER AND CONSTRUCTOR

HOUSTON, TEXAS

## ANALYSIS OF ESTIMATE

SHEET No. \_\_\_\_\_

Estimate No. \_\_\_\_\_

Date April 1st, 1926.

Client NEGRO HOSPITAL

Description of Work \_\_\_\_\_

Est. #2.

Account No.	Description	Quantity	Unit Price Material	Total Material	Unit Price Labor	Total Labor
	Bsmt. Exc.	Complete		155		
	Foot. "	"		132		
	Backfill.	"		35		
	Surplus	"		142		
	Clearing & Grubbing	"		175		
	Conc. Foots & Grd. Bms.	"		643		
	"    Bsmt. Walls	"		471		
	"    Columns	"		552		
	"    Fl. & Bms.	"		2918		
	"    Stiers	"		123		
	"    Ground Fl.	"		103		
	Rinf. Steel	"		2370		
	Forms Lumber	"		2499		
	Labor, Foots. & Grd. Bms.	"		610		
	Floors	"		1190		
	Cols. & Bms. & Stairs	"		2523		
	Cement Finish	"		374		
	Floot "	"		46		
	Steps on ground	"		189		
	Misc. Iron material	"		546		
	Window & Door frames mtl.	"		894		
	"    "    "    "    in place	1/3		75		
	Interlock Tile Material only	complete		2883		
	Partition " " "	"		242		
	Common Brick " "	"		119		
	Mortar " "	"		364		
	Roof Framing " "	50%		400		
	Steel Sash in place			37		
	Firebrick			131		
				20946.00		
		Estimate #1		14729.60		
				6217.00		
		20% Retention		1243.40		
		Now due		4973.60		