

SOUTHWESTERN LABORATORIES

828 1/2 MONROE STREET
FORT WORTH, TEXAS

215 1/2 MAIN STREET
HOUSTON, TEXAS

1812 1/2 MAIN STREET
DALLAS, TEXAS

7 day REPORT OF TESTS OF CEMENT

File No.

Dallas, Texas..... 3/5/26

To **Mr. Don Hall,**
Houston, Texas.
Cement from **Trinity Portland Cement Co.,**
For **Negro Hospital,**
Sampled by **U A Lowrey, Insp.,**

LABORATORY NUMBERS	Standard Specifications A. S. T. M. C9-21	11436					
TENSILE STRENGTH		340					
1 to 3 Ottawa Sand		335					
		350					
Average 7 Days	200 lb.	342					
TENSILE STRENGTH							
1 to 3 Ottawa Sand							
Average 28 Days	300 lb.						
TIME OF SETTING		Hours	Minutes	Hours	Minutes	Hours	Minutes
Initial—Gilmore Needle	Not less than 60 minutes	3	00				
Final	Not more than 10 hours	4	40				
FINENESS							
Retained on No. 200 Sieve	22 per cent	13.6					
CONSTANCY OF VOLUME							
Moist Air 24 hrs. Steam 5 hrs.	Firm Hard	O.K.					
SHIPMENT DATE		2/26/26					
Car Initials		Wah.					
Car Numbers		75717					
Our Seal Numbers		13743					
“ “ “		13744					
No. of Barrels in Car		187					

2 Copies issued to
Mr. Don Hall,
Mr. M. J. Sullivan
Mr. H. B. Clay

Shipped this report 187 bbls
 Previously reported 000
 Total to this shipment date 187

This Cement **MEET** the requirements of the specifications

SOUTHWESTERN LABORATORIES

7 day

Per *[Signature]*