

Houston, Texas,
February 7, 1928.

HOUSTON NEGRO HOSPITAL
Water System

W. T. Sinclair, Secretary,
Building.

Dear Sir:

I hand you herewith revised plan of the above work which was completed yesterday. The revision of plans meets suggestions of Mr. C. F. Cullinan and Mr. Mullin.

The City of Houston would only furnish one connection as shown, which is 2-inch reduced to 3/4-inch at the meter. Their excuse for the 3/4-inch meter was that they had no 2-inch meters on hand.

The total cost of the work is as follows:

2	jts. 3/4" B.M. Pipe	\$2.23
4	2x4 W.I. Nipples	.28
4	2x6 Ditto	.36
2	2" Standard Malleable Tees	.65
2	2x2x3/4 Ditto	.43
4	2" Standard Malleable Ells	1.00
2	2" C.I. Plugs	.10
2	2x3/4 C.I. Bushings	.13
2	24" Stillson Wrench	3.68
1	2" Standard Malleable Tee	.30
26	2x2x3/4 Ditto	5.37
14	3/4" Standard Malleable Ells	.55
8	2" Ditto	1.80
1	2" Excel. Lip Union	.44
16	3/4" Standard Malleable Ells	.67
26	3/4" Hose Bibs	23.66
3	Jts. 3/4" B.M. Pipe	3.33
	Cutting and threading the above pipe into 30 pcs. 3/4" x 24" nipples	5.40
1803'8"	2" Second Class Line Pipe	198.40
1	2" #806 Brass Stop & Waste Cock	6.18
2	3/4 x 4' Black Nipples	1.00
		<hr/> 255.96
5	gals. Asphalt Paint @ \$1.15	5.75
	Labor	126.70
		<hr/> \$ 388.41

The above estimate was submitted to and approved by Mr. Mr. Craig F. Cullinan before the work was done, the delay in reporting being due to necessity of Mr. House taking the question up of tapping the main with the City Council.

Yours very truly,

(Sgd) J. E. WOODING

JEW-CZ

JSC(Ho-NY)